# Rail and Facilities Program Update



# Station Improvements



|             | TOTAL   | \$<br>279.32        |
|-------------|---|---------------------|
|             | Fullerton Transportation Center (FTC) Elevator Upgrades                                       | \$<br>1.78          |
|             | Anaheim Regional Transportation Intermodal Center (ARTIC)                                     | \$<br>187.00        |
| Let and the | Anaheim Canyon Metrolink Station Improvements   | \$<br>20.05         |
| 1           | Placentia Metrolink Station   | \$<br>23.42         |
| Constant of | Orange Metrolink Station Parking Structure (500 Spaces)                                       | \$<br>18.55         |
|             | LN/MV Metrolink Station Americans with Disabilities Act (ADA) Ramp Improvements               | \$<br>8.52          |
|             | Laguna Niguel/Mission Viejo (LN/MV) Metrolink Station Amenities and Parking Lots (176 spaces) | \$<br>20.00         |
| 1.1         | Project   | Cost *<br>nillions) |

#### TOTAL

Note: All Costs do not include right-of-way expenses

|   | Schedule   | 2012 | 2013 | 2014 | 2015 | 2016  | Notes  |
|---|--|------|------|------|------|-------|--|
| Project Approval/<br>Environmental Document (PA/ED) | LN/MV Metrolink<br>Station/Parking<br>Improvements (Phase 1) |      |      |      |      |       | Project was completed in October 2013 within budget.   |
| Final Design  | LN/MV Metrolink<br>Station/ADA Ramp<br>Improvements          |      |      |      |      |       | Currently in the design phase.   |
| Construction  | Orange Metrolink Station<br>Parking Structure                |      |      |      |      |       | In the environmental phase and design will continue once the<br>California Environmental Quality Act and National Environmental<br>Policy Act clearance is completed in October 2014.  |
|   | Placentia Metrolink Station                                  |      |      |      |      |       | Project currently in the environmental phase; rail design is<br>30 percent completed. Project is on hold pending a decision from<br>the City of Placentia on a private development agreement.<br>Schedule will be updated once a decision is made if there will be<br>a development agreement. |
|   | Anaheim Canyon Metrolink<br>Station Improvements             |      |      |      |      |       | Orange County Transportation Authority (OCTA) will be the lead<br>agency on all project development phases. Working with the City<br>of Anaheim to refine scope and advance memorandum of<br>understanding.  |
|   | ARTIC  |      |      |      |      | 8 8 8 | City of Anaheim is the lead agency. Construction is approximately 52 percent complete.   |
|   | FTC Elevator Upgrades  |      |      |      |      |       | Design is complete. Funding for construction available in June 2014.   |

# LOSSAN Grade Separation Projects



|      | Project                                      | ost<br>lions) |
|------|--|---------------|
|      | 17th Street - City of Santa Ana (Santa Ana)  | \$<br>55.00   |
| 1.00 | Ball Road - City of Anaheim (Anaheim)        | \$<br>95.00   |
|      | Sand Canyon Avenue - City of Irvine (Irvine) | \$<br>56.00   |
|      | Santa Ana Boulevard - Santa Ana              | \$<br>62.00   |
| 1    | State College Boulevard - Anaheim            | \$<br>92.00   |

TOTAL

\$ 360.00

### Schedule

| Project  | 2010 | 2011 | 2012 | 2013 | 2014 | 2015 | 2016 | 2017 | Notes   |
|--|------|------|------|------|------|------|------|------|---|
| 17th Street - Santa Ana                                |      |      |      |      |      |      |      |      | Request for proposals to prepare project report and environmental document released in January 2014.                                      |
| Ball Road - Anaheim                                    |      |      |      |      |      |      |      |      | OCTA Board of Directors (Board) approved deferal of PA/ED phase to a future date.   |
| Sand Canyon Avenue -<br>Irvine                         | City |      |      |      |      |      |      |      | Construction is approximately 76 percent complete and is expected to be completed in mid-2014.  |
| Santa Ana Boulevard -<br>Santa Ana (Santa Ana<br>Lead) |      |      |      |      |      |      |      |      | Anticipated completion of engineering and environmental documentation in spring 2014.   |
| State College Boulevard -<br>Anaheim                   |      |      |      |      |      |      |      |      | Preliminary engineering completed in December 2013.<br>Final design and right-of-way (ROW) acquisition pending<br>release of state funds. |

# Rail Corridor Improvements



| Project   | Cost<br>nillions) |
|---|-------------------|
| San Clemente Beach Trail Crossings Audible Warning System | \$<br>4.50        |
| Laguna Niguel-San Juan Capistrano Passing Siding          | \$<br>25.27       |
| Positive Train Control Program (OCTA Share)               | \$<br>39.92       |
| Rail ROW Slope Stabilization                              | \$<br>2.00        |
| TOTAL   | \$<br>71.69       |

### Schedule

| Project  | 20 | 10 | 2011 | 2012 | 2013 | 2014 | 2015 | 2016 | Notes   |
|--|----|----|------|------|------|------|------|------|---|
| San Clemente<br>Beach Trail Crossings<br>Audible Warning System<br>(Project R)                           |    |    |      |      |      |      |      |      | Construction began in September 2013 with substantially completion in January 2014. System testing expected to extend through March 2014. |
| Laguna Niguel/San Juan<br>Capistrano Passing Siding  |    |    |      |      |      |      |      |      | Board adopted the Mitigated Negative Declaration in February 2014.  |
| Positive Train Control (PTC)<br>Program (Southern California<br>Regional Rail Authority<br>(SCRRA) Lead) |    |    |      |      |      |      |      |      | System demonstration held in September 2013. PTC expected to be fully implemented in fourth quarter of 2014.                              |
| Rail ROW Slope Stabilization   |    |    |      |      |      |      |      |      | Currently performing geotechnical study.  |

## Go Local Fixed-Guideway Program: Anaheim Rapid Connection(ARC)



| Developm    | ent Funding Tl | hrough P | reliminary Engii | neering (PE) |
|-------------|----------------|----------|------------------|--------------|
|             | ΟርΤΑ           | Source   | City             | Total        |
| Step 1      | \$100,000      | M1       | \$0              | \$100,000    |
| Step 2      | \$5,900,000    | M1       | \$100,000        | \$6,000,000  |
| Step 3      | \$2,272,000    | 5307     | \$284,000        |              |
| (Pre PE)    | \$284,000      | M2 (S)   |                  | \$2,840,000  |
| Step 3 (PE) | \$8,409,600    | 5307     | \$1,051,200      |              |
|             | \$1,051,200    | M2 (S)   |                  | \$10,512,000 |
| TOTAL       | \$18,016,800   |          | \$1,435,200      | \$19,452,000 |

#### Status:

OCTA Board approved advancement of Anaheim Rapid
Connection project to complete draft environmental documents.
Per Board direction, OCTA to work with Anaheim on cost containment strategies and compatibility with Santa Ana/

Garden Grove Fixed-Guideway Project.

• Federal Transit Administration (FTA) approves preparation of an Environmental Assessment as the appropriate document to satisfy federal requirements.

| Schedule*  |   | 20 | 09 | 2 | 01( | ) | 2 | 01 | 1 | 2( | 012 | 20    | 13 |   | 20 | 14 | 201 | 5 | 2 | 2016 | 5 | 2 | 017 | 201 | 8 |
|--|---|----|----|---|-----|---|---|----|---|----|-----|-------|----|---|----|----|-----|---|---|------|---|---|-----|-----|---|
| Alternatives analysis, state/federal environmental clearance, and conceptual engineering | [ |    |    |   |     |   |   |    |   |    |     |       |    |   |    |    |     |   |   |      |   |   |     |     |   |
| PE   |   |    |    |   |     |   |   |    |   |    |     |       |    | T |    |    |     |   |   |      |   |   |     |     |   |
| Final Design/Construction**  |   |    |    |   |     |   |   |    |   |    |     | ~~~~~ |    |   |    |    |     |   |   | 8    |   |   |     |     |   |

\*Schedule subject to change pending finalizing of FTA guidance implementing Moving Ahead for Progress in the 21st Century (MAP-21).

## Go Local Fixed-Guideway Program: Santa Ana/Garden Grove



|                 | Developmer   | nt Fundin | g Through PE |              |
|-----------------|--------------|-----------|--------------|--------------|
|                 | ΟCTA         | Source    | City         | Total        |
| Step 1          | \$100,000    | M1        | \$0          | \$100,000    |
| Step 2          | \$5,900,000  | M1        | \$100,000    | \$6,488,000  |
|                 | \$488,000    | M2        |              |              |
| Step 3 (Pre PE) | \$529,360    | 5307      | \$66,170     |              |
|                 | \$66,170     | M2 (S)    |              | \$661,700    |
| Step 3 (PE)     | \$3,904,000  | 5307      | \$488,000    |              |
|                 |              |           | \$488,000    | \$4,880,000  |
| TOTAL           | \$10,987,530 |           | \$1,142,170  | \$12,129,700 |

#### Status:

• Santa Ana City Council confirmed its support of the fixed-guideway project.

• Ongoing coordination with the State Historic Preservation Officer on the cultural resources analysis.

• Ongoing coordination with the FTA on revisions to the environmental document prior to public circulation.

| Schedule*  | 2009 | 2010 | 2011 | 2012 | 2013 | 2014 | 2015 | 2016 | 2017 | 2018 |
|--|------|------|------|------|------|------|------|------|------|------|
| Alternatives analysis, state/federal environmental clearance, and conceptual engineering |      |      |      |      |      |      |      |      |      |      |
| PE   |      |      |      |      |      |      |      |      |      |      |
| Final Design/Construction**  |      |      |      |      |      |      |      |      |      |      |
|  |      |      |      |      |      |      |      |      |      |      |

\*Schedule subject to change pending finalizing of FTA guidance implementing MAP-21.

\*\* Phase not currently funded

# Rail Operations

### Project

### Angels Express 2013

- Season operations completed September 24, 2013
- Weekday home games at 7:05 p.m.
- Orange County Line 48 weekday games
- Inland Empire Orange County Line for 13 Friday games
- \$194,235 grant from the Mobile Source Air Pollution Review Committee (must use Tier 2 clean diesel locomotives)
- Season concluded with over 34,000 boardings and 95 percent use of Tier 2 clean diesel locomotives
- OCTA and Metrolink will run Angels Express trains for the 2014 season using Mobile Source Air Pollution Reduction Review Committee grant funds

### San Clemente Pier Platform Repair

- · Replace tactile strips and painted guidelines
- Resurfaced platflorm
- Completed in December 2013

### Laguna Niguel/Mission Viejo Station Ticket Vending Machine (TVM)


- Installation of new TVM
- Passenger access to TVMs is improved; first TVM on Track 1 side of station








# Metrolink Ridership





# Facilities Engineering

| Project   | Cost<br>hillions) | Schedule<br>2012 2013 2014 |
|---|-------------------|----------------------------|
| GWTC - Surface Parking                                    | \$<br>1.50        |                            |
| Ana, GG, Irv CC, Irv SC Bases - Security Fences & Gates   | \$<br>0.76        |                            |
| Ana, GG Bases - Methane Gas Detection Upgrades            | \$<br>0.32        |                            |
| Ana, GG, Irv SC Bases - Underground Storage Tanks Removal | \$<br>1.18        |                            |
| Anaheim Base - Fuel Building Curtain Wall Replacement     | \$<br>0.07        |                            |
| Anaheim Base - Fire Alarm System Upgrades                 | \$<br>0.15        |                            |
| Santa Ana Base - Joint Sealant Replacement                | \$<br>0.27        |                            |
| Santa Ana Base - Parts Canopy                             | \$<br>0.11        |                            |
| Ana, GG, FPNR - Exterior Coatings                         | \$<br>0.45        |                            |
| Brea Park-and-Ride - Pavement Reconstruction              | \$<br>0.15        |                            |
| Irv CC Base - Facility Modifications                      | \$<br>0.60        |                            |
| TOTAL   | \$<br>5.56        |                            |

Design

Bid



### OCTA Facility Legend:

| Ana    | Anaheim Bus Base                    |
|--------|-------------------------------------|
| GG     | Garden Grove Bus Base               |
| Irv CC | Irvine Construction Circle Bus Base |
| Irv SC | Irvine Sand Canyon Bus Base         |
| FPNR   | Fullerton Park-and-Ride             |
| GWTC   | Golden West Transportation Center   |

