
# Proposition 1B/Measure M Traffic Light Synchronization Program Phase I Results



Alicia Parkway, Beach Boulevard (State Route 39), and Chapman Avenue



### Traffic Light Synchronization Program (TLSP) Phase I Corridors



#### **TLSP Overall Framework**

- → Cost effective and optimal use of existing traffic signal infrastructure:
  - Optimized traffic signal timing
  - Global position satellite time source
  - Selected traffic signal controller/cabinet and communication upgrades
  - Traffic management system upgrades

#### **TLSP Project Objectives**


### Successful multi-jurisdictional traffic signal synchronization project to:

- Create timing plans to serve actual traffic destinations
  - Freeway centric to/from freeway
  - Local traffic and corridor through traffic
  - Or a combination, as needed
- Reduce stops, delays, and travel times
- Reduce fuel consumption and greenhouse gases
- NEW: Reduce consumer out-of-pocket costs (fuel savings)
- Overall Improve quality of the drive on Alicia Parkway, Beach Boulevard (State Route 39), and Chapman Avenue

### **Chapman Avenue Project Details**

- 15 Miles, 52 Intersections, 5 Agencies
- Garden Grove, Stanton, City of Orange, County of Orange, and Caltrans
- Selected Improvements
  - Traffic management system upgrades
  - Traffic signal controllers
  - Communication upgrades
  - Optimized traffic signal timing

#### **Chapman Avenue - Average Daily Traffic**



#### **Chapman Avenue Traffic Patterns**

- Vehicle traffic on Chapman Avenue is generally freeway-centric with some exceptions
- Peak traffic tends to be directional
- Chapman Avenue grouped into three segments:
  - A. Valley View Street I-5/SR-57 Freeway
  - B. Main Street Old Towne Plaza
  - C. SR-55 Freeway Canyon View Street
- Signal timing based on the defined segments
- "Before" and "after" travel time studies reported on the defined segments

## Chapman Avenue Morning Before and After Study Results

Time Period and			Morning	Peak Hour				
Direction		Eastbo	und		Westbound			
egment West to East)	Before	After	Improvement (%)	Before	After	Improvement (%)		
Segment A: Valley View Street - I-5	/SR-57 Free	eways (33 tr	affic signals)		•			
Travel Time (min)	22	19	14%	24	19	21%		
Number of Stops	11	7	36%	14	7	50%		
Average Speed (mph)	24	28	17%	22	27	23%		
Greenhouse Gas (lbs)	15,400	14,200	8%	12,600	11,200	11%		
Segment B: Main Street - Old Towr	ne Plaza (7 t	raffic signal	s)					
Travel Time (min)	5	4	20%	5	4	20%		
Number of Stops	3	2	33%	3	1	67%		
Average Speed (mph)	20	22	10%	20	24	20%		
Greenhouse Gas (lbs)	1,050	1,000	5%	1,550	1,400	10%		
Segment C: SR-55 Freeway - Canyo	n View Ave	nue (12 traf	fic signals)					
Travel Time (min)	7	5	29%	7	5	29%		
Number of Stops	4	1	75%	4	1	75%		
	23	33	43%	24	34	42%		
Average Speed (mph)	23	: 33			:			

### Chapman Avenue Midday Before and After Study Results

Time Period and			Midday I	Peak Hour		
Direction		Eastbo	und		Westbo	ound
Segment (West to East)	Before	After	Improvement (%)	Before	After	Improvement (%)
Segment A: Valley View Street - I-5	/SR-57 Free	eways (33 tr	affic signals)	•	•	
Travel Time (min)	22	20	9%	23	20	13%
Number of Stops	15	8	47%	13	8	38%
Average Speed (mph)	24	27	13%	24	26	8%
Greenhouse Gas (lbs)	11,200	10,200	9%	10,200	9,800	4%
Segment B: Main Street - Old Town	ne Plaza (7 t	raffic signal	s) 20%	6	5	17%
Travel Time (min)  Number of Stops	6	3	50%	6	5 4	33%
Average Speed (mph)	18	21	17%	17	20	18%
Greenhouse Gas (lbs)	870	800	8%	1,300	1,200	8%
Segment C: SR-55 Freeway - Canyo	n View Ave	nue (12 traf	fic signals)	•		
		5	17%	7	5	29%
Travel Time (min)	6	: 3				
Travel Time (min)  Number of Stops	3	1	67%	4	1	75%
· · · · · · · · · · · · · · · · · · ·		:	67% 48%	4 24	1 33	75% 38%


### Chapman Avenue Evening Before and After Study Results

Time Period and			Evening (	Peak Hour		
Direction		Eastbo	und		Westbo	und
egment West to East)	Before	After	Improvement (%)	Before	After	Improvement (%)
Segment A: Valley View Street - I-5	S/SR-57 Free	eways (33 tr	affic signals)			
Travel Time (min)	22	19	14%	25	20	20%
Number of Stops	11	7	36%	14	7	50%
Average Speed (mph)	24	27	13%	21	27	29%
Greenhouse Gas (lbs)	14,600	13,600	7%	18,800	16,000	15%
Segment B: Main Street - Old Town Travel Time (min)	ne Plaza (7 t	raffic signal	17%	6	5	17%
Number of Stops	4	3	25%	6	4	33%
Average Speed (mph)	17	20	18%	17	18	6%
Greenhouse Gas (lbs)	1,300	1,200	8%	1, 030	1,000	3%
Segment C: SR-55 Freeway - Canyo	n View Ave	nue (12 traf	fic signals)			
Travel Time (min)	6	5	17%	7	5	29%
Number of Stops	3	2	33%	4	2	50%
Average Speed (mph)	25	30	20%	24	32	33%
	9,300	;······		7,800	6,600	15%

### **Alicia Parkway Project Details**

- 11 Miles, 41 Intersections, 6 Agencies
- Aliso Viejo, Laguna Hills, Laguna Niguel,
   Mission Viejo, Rancho Santa Margarita, and Caltrans
- Selected Improvements
  - Traffic management system upgrades
  - Traffic signal controllers
  - Communication upgrades
  - Optimized traffic signal timing

### Alicia Parkway Average Daily Traffic



## Alicia Parkway Morning Before and After Study Results

Time Period and			Morning	Peak Hour			
Direction		Eastbo	und	Westbound			
Segment (West to East)	Before	After	Improvement (%)	Before	After	Improvement (%)	
Segment A: Crown Valley Parkway	to I-5 (24 tr	affic signals	)				
Travel Time (min)	10	9	10%	10	10	0%	
Number of Stops	4	1	75%	4	4	0%	
Average Speed (mph)	36	39	8%	35	36	3%	
Greenhouse Gas (lbs)	12,500	12,000	4%	8,200	8,000	2%	
Segment B: I-5 to Santa Margarita  Travel Time (min)	Parkway (1	7 traffic sign	nals)	7	6	14%	
Number of Stops	4	1	75%	3	3	0%	
Average Speed (mph)	32	37	14%	35	39	11%	
Greenhouse Gas (lbs)	9,000	8,400	7%	12,400	11,600	6%	

## Alicia Parkway Midday Before and After Study Results

Time Period and			Midday F	Peak Hour		
Direction	Eastbound			Westbound		
Segment (West to East)	Before	After	Improvement (%)	Before	After	Improvement (%)
Segment A: Crown Valley Parkway	to I-5 (24 tr	affic signals	;)			
Travel Time (min)	11	10	9%	11	8	27%
Number of Stops	5	3	40%	5	2	60%
Average Speed (mph)	30	37	23%	32	42	31%
Greenhouse Gas (lbs)	9,000	8,000	11%	8,900	7,600	15%
Segment B: I-5 to Santa Margarita	Parkway (1	7 traffic sig	nals)			
Travel Time (min)	8	7	13%	8	7	13%
Number of Stops	3	3	0%	3	3	0%
Average Speed (mph)	32	36	13%	32	36	13%
Greenhouse Gas (lbs)	6,800	6,400	6%	6,200	5,800	6%


## Alicia Parkway Evening Before and After Study Results

Time Period and			Evening I	Peak Hour		
Direction	Eastbound			Westbound		
Segment (West to East)	Before	After	Improvement (%)	Before	After	Improvement (%)
Segment A: Crown Valley Parkway	to I-5 (24 tr	affic signals	)			
Travel Time (min)	10	10	0%	11	10	9%
Number of Stops	3	4	-33%	4	3	25%
Average Speed (mph)	36	36	0%	32	36	13%
Greenhouse Gas (lbs)	10,600	10,600	0%	12,900	12,000	7%
Segment B: I-5 to Santa Margarita	Parkway (1	7 traffic sign	als)			
Travel Time (min)	9	8	11%	7	6	14%
Number of Stops	3	2	33%	4	1	75%
Average Speed (mph)	30	33	10%	34	37	9%
Greenhouse Gas (lbs)	12,000	11,400	5%	8, 400	8,000	5%

#### **Beach Boulevard (State Route 39) Project Details**

- 20 Miles, 70 Intersections, 7 Agencies
- Anaheim, Buena Park, Fullerton, Huntington Beach,
   Stanton, Westminster, and Caltrans
- Selected Improvements
  - Traffic signal controllers
  - Communication upgrades
  - · Optimized traffic signal timing along key eight-mile segment

### Beach Boulevard (State Route 39) Average Daily Traffic



### Beach Boulevard (State Route 39) Morning Before and After Study Results

Time Perio	d and	Morning						
Dire	ection	Northbound			Southbound			
Segment (North to South)	Before	After	Improvement (%)	Before	After	Improvement (%)		
Sagmant A. SP 01 to SP 22 /	2E traffic signals)							
Segment A: SR-91 to SR-22 ( Travel Time (min)	25 traffic signals)	13	13%	18	15	17%		
Segment A: SR-91 to SR-22 (  Travel Time (min)  Number of Stops	1	13	13%	18 7	15 6	17% 14%		
Travel Time (min)	15			ļ				

### Beach Boulevard (State Route 39) Midday Before and After Study Results

Time Period and	d	Midday					
Directio	n	Northbound			Southbound		
Segment (North to South)	Before	After	Improvement (%)	Before	After	Improvement (%)	
Commont A. CD 04 to CD 22 /25 to							
Segment A: SR-91 to SR-22 (25 to	raffic signals)	14	13%	16	15	6%	
Segment A: SR-91 to SR-22 (25 to Travel Time (min) Number of Stops		14 5	13% 17%	16 5	15 4	6% 20%	
Travel Time (min)	16						

### Beach Boulevard (State Route 39) Evening Before and After Study Results

Time Period	and	Evening					
Direc	ction	Northbo	ound		Southbo	ound	
Segment (North to South)	Before	After	Improvement (%)	Before		Improvement (%)	
Sogment A. SP 01 to SP 22 /2	E traffic signals)						
Segment A: SR-91 to SR-22 (2  Travel Time (min)	5 traffic signals)	18	14%	19	18	5%	
•		18 7	14% 30%	19 9	18 8	5% 11%	
Travel Time (min)	21						

#### **Committee Discussion**

#### Estimated Three-Year Fuel Savings in Gallons and Dollars Alicia Parkway, Beach Boulevard, and Chapman Avenue

Direction		Estimated T	hree-Year Fuel	Savings in Gallons	and Dollars	
Segment	Gallons	Dollars	Gallons	Dollars	Gallons	Dollars
Alicia Parkway	East	bound	Westbound		Both Directions	
Segment A: Crown Valley Parkway to I-5 (24 traffic signals)	185,400	\$556,200	378,000	\$1,133,900	563,400	\$1,690,100
Segment B: I-5 to Santa Margarita Parkway (17 traffic signals)	285,300	\$855,800	271,000	\$813,000	556,300	\$1,668,800
All Segments	470,700	\$1,412,000	649,000	\$1,946,900	1,119,700	\$3,358,900
Beach Boulevard	Nort	hbound	Southbound		Both Directions	
Segment A: SR-91 to SR-22 (25 traffic signals)	748,800	\$2,246,300	492,100	\$1,476,200	1,240,900	\$3,722,500
Chapman Avenue	East	bound	West	tbound	Both L	Directions
Segment A: Valley View Street - I-5/SR- 57 Freeways (33 traffic signals)	527,700	\$1,583,100	492,100	\$1,476,200	1,019,800	\$3,059,300
Segment B: Main Street - Old Towne Plaza (7 traffic signals)	49,900	\$149,800	52,800	\$158,300	102,700	\$308,100
Segment C: SR-55 Freeway - Canyon View Avenue (12 traffic signals)	620,400	\$1,861,300	848,600	\$2,545,900	1,469,000	\$4,407,200
All Segments	1,198,000	\$3,594,200	1,393,500	\$4,180,400	2,591,500	\$7,774,600

Assumptions used in analysis:

- 1. \$3 / gallon fuel
- 250 weekdays per year
- 3. Fuel savings from Synchro 7 software output

#### **TLSP Next Steps**

#### Phase I – Final Implementation Phase

- Implementation complete Alicia Parkway and Chapman Avenue
- Final implementation on Beach Boulevard (State Route 39) in October/November 2010
- Monthly (or as needed) corridor operations monitoring

#### Phase II – Projects Underway

 Brookhurst Street, Edinger Avenue, El Toro Road, and Orangethorpe Avenue

#### Phase III – Expected Start Mid – 2011

- Katella Avenue, La Palma Avenue, and Yorba Linda Boulevard
- Pending California Transportation Commission allocation