

# Tustin Metrolink Station Parking Structure Project



# Scope of Project

- 823 Parking spaces
- 5 Levels
- 8 Bus bays
- LED lighting
- Solar energy panels
- Area for future beverage kiosk
- Area for future cell tower lease
- Future electric car charging stations

# Funding

- **Total Project funding = \$17.6 million**
- \$1.1 State Transportation Improvement Program –Regional Improvement Program
- \$8.25 Measure M
- \$8.25 Proposition 116



# Budget

- Design = \$1.1M
- Construction = \$14 M
- Project Management/Construction Management, Project Support = \$2.5M

Project was delivered almost 13% under budget for a total project cost of \$15,400,000

# Schedule

- Contract included an incentive clause for early completion - \$2,000/day
- Contract completion date was December 8, 2011
- Project substantially complete and open September 22, 2011

# Project Partners

- City of Tustin
- Watry Design, Inc. – design/engineering
- Griffin Structures – construction management
- Bomel Construction – general contractor





# Tustin Metrolink Parking Structure





























