

OC Bridges Railroad Grade Separation Program Update



Program Overview





Project Benefits: Improve Mobility and Safety resulting in a better quality of life



How are projects funded?



Construction Cost: \$25M to \$50M Each



Measure M2

- ½ cent sales tax for transportation
- Passed by 70% of Orange County voters in 2006




State of California

- Proposition 1B/TCIF
- Passed by 61% of California voters in 2006
- PTMISEA



Federal Transportation Funding

- Congressional Appropriations
- Federal Transportation Act
- CMAQ



M2 - Measure M2

OCUTT – Orange County Unified Transportation Trust

TCRP - Traffic Congestion Relief Program

PTMISEA – Public Transportation

Modernization, Improvement, and Service Enhancement Account

TCIF - Trade Corridor Improvement Fund

DEMO – Federal Demonstration Earmarks

RSTP/CMAQ – Regional Surface Transportation

Program/Congestion Mitigation and Air Quality BNSF – Burling Northern Santa Fe Railway

Financial Summary



Project	Budget
Raymond Avenue State College Boulevard Placentia Avenue	\$78 million \$75 million \$67 million
Kraemer Boulevard Orangethorpe Avenue Tustin Avenue/Rose Drive Lakeview Avenue	\$68 million \$115 million \$91 million \$96 million
TOTAL	\$590 million



Current Program Schedule



Railroad Grade Separation Program Schedule



UC - undercrossing

OC - overcrossing

Legend:

Final Design, Right of Way Acquisition and Utility Relocation

Bid

Construction

Trade Corridors
Improvement Fund
(TCIF)
Construction
Must-Start Date



Construction Sequence





Open during construction with a bypass road

- Raymond Avenue
- Placentia Avenue
- Orangethorpe Avenue
- Tustin Avenue/Rose Drive



Project Status Placentia Avenue Grade Separation



Contractor Flatiron West <u>Value</u> \$25,169,593 910 days

Key Dates:


1/3/12 – Start Construction

November 2014 – Contract Completion



Through March 2013:

- 48.5% (\$12,213,577) paid to date
- 49.1% complete with time





Placentia Avenue – March 2013







OCTA Time-Lapse Camera image

Placentia Avenue Underpass Rendering





Project Status Kraemer Boulevard Grade Separation



Contractor Atkinson

<u>Value</u> \$33,288,447 865 days

Key Dates:


1/16/12 - Start Construction
October 2014 - Contract Completion



Through March 2013:

54.1% (\$18,018,684) paid to date

50.2% complete with time





Kraemer Boulevard – March 2013







Kraemer Boulevard Underpass Rendering







Raymond Avenue Underpass Rendering





State College Boulevard Underpass Rendering





Orangethorpe Avenue Overpass Rendering







Tustin Avenue/Rose Drive Overpass Rendering







Lakeview Avenue Overpass Rendering







Sand Canyon Ave Undercrossing





OCTA is working in partnership with the City of Irvine to deliver the project



Sand Canyon Ave Undercrossing



Contractor CC Myers, Inc.

<u>Value</u> \$23,105,632 1192 days

Key Dates:

5/03/11 - Limited NTP

9/07/11 – NTP for Construction

Aug 2014 – Contract Completion

Through March 2013:

- 57.0% (\$13,163,060) paid to date
- 58.1% complete with time







Sand Canyon Avenue – April 2013







Sand Canyon Avenue Underpass Rendering







Outreach Meetings



City Council / School Boards

Open Houses

Property Owners

Homeowner Associations

Community Events

Business Parks

Individual 1: 1





Program Awareness







Construction Notification

February 8, 2013

The Orange County Transportation Authority has begun construction of the Placentia Avenue and Kraemer Boulevard undercrossings. In accordance with federal railroad safety regulations, residents should expect to hear an increase in the frequency of train horns because of construction activities on and around the railroad tracks, regardless of quiet zone designation.

Regular work hours are Monday through Saturday, 7 a.m. to 8 p.m.

The following construction activities are anticipated to begin during the next two weeks:

- · Continue installing shoring for bridge construction
- · Continue installing shoring for pump station and various retaining walls
- . Continue excavating portions of Placentia Avenue and Fender Avenue north of BNSF shoofly
- Continue installation of traffic signals at intersection of Placentia Avenue and Crowther Avenue
- Continue construction of Home Depot Driveway
- · Continue installation of waterline improvements along Fender Avenue

- . Continue installation of 60" RCP storm drain at Kraemer Boulevard / Orangethorpe Avenue
- Continue installation of piles
- · Continue form, reinforce and pour pump station foundation
- Continue water line relocation at Kraemer Boulevard / Orangethorpe Avenue intersection

Utility company relocations continue along Orangethorpe Avenue

. Utility company relocations continue along Orangethorpe Avenue

· Right-of-way activities continue to secure necessary property access for construction phase, which is anticipated to begin before the end of 2013

Please remember you can follow construction progress on the individual project pages at the OC Bridges website. Please visit www.ocbridges.com. (Click on the individual project page, scroll to the bottom and watch the daily progress)

If you have any questions about this notification or other project issues, please contact: Tresa Oliveri, Outreach Project Manager, (714) 560-5374 or toliveri@octa.net or see below for additional options to "Get Connected/Stay Connected."

To sign up for bi-weekly construction notifications, please visit the OC Bridges website: www.ocbridges.com

Job Safety is OCTA's Top Priority







Get Connected/Stay Connected For more information and to register for notifications:

Tresa Oliveri, Outreach Manager (714) 560-5374 – toliveri@octa.ne











Get connected - Stay connected



OCTA – OC Bridges



OC Bridges



www.ocbridges.com/ www.ocbridges.net



1-877-OCTA-999 Tresa Oliveri 714.560.5374



OC Bridges Railroad Grade Separation Program Update

